

1. 2022 Street Improvements (Asphalt & Curb Repair)

DGR Project No. 672049

Project Phase: Construction

Project Scope: Asphalt & Curb installation and replacement

Recent Progress:

- All field work complete with the exception of Center & Pierce paving (to take place in Spring 2024 along with punch list and repairs)

Imminent To-Do List:

- Administer Construction

Estimated Timeline:

- October 2023 – Construction Suspended
- Spring 2024 – Construction complete

2. Industrial Area Improvements (Hollister/Douglas)

DGR Project No. 670030

Project Phase: Construction

Project Scope: Reconstruct Hollister Ave and Douglas St

Recent Progress:

- Collaboration and negotiation with Contractor for additional work (CCO#1) to maximize funding package.

Imminent To-Do List:

- Preconstruction meeting - TBD
- Property Owner meeting – Spring 2024

Estimated Timeline:

- Spring 2024 – begin Construction
- Fall 2024 – complete Construction

3. Phase 2 Street & Utility Improvements

DGR Project No. N/A

Project Phase: Preliminary Design

Project Scope: Street & Utility reconstruction on the west side of City limits to include sewer trunk to lagoons

Recent Progress:

- Design & Plan Preparation on-going

Imminent To-Do List:

- 30% Design Meeting with City staff
- Plans to DANR by March 1, 2024

Estimated Timeline:

- Bid date and construction schedule subject to projected completion date of Industrial Area project.
- Construction – 2025

4. Water System Study

DGR Project No. 672052

Project Phase: Analysis

Project Scope: Perform analysis of the City water system to include water source, treatment, distribution, and storage

Recent Progress:

- Site visit to review electrical & plant controls

Imminent To-Do List:

- DGR to finalize report
- Final summary meeting

Estimated Timeline:

- Fall 2023 – Finalize report
- Potential project scope and construction subject to City Building considerations.

5. Phase 2 Shared Use Path

DGR Project No. N/A

Project Phase: Preliminary

Project Scope: Shared Use Path along Washington Ave from School to Sports Complex & Armory

Recent Progress:

- Design & Plan Preparation on-going
- Design comments from City staff & council

Imminent To-Do List:

- Property Owner meeting – Winter 2023/2024

Estimated Timeline:

- 2023/2024 - Design & Coordination
- 2025 - Construction

6. Slurry Seal

DGR Project No. 672112

Project Phase: On-Going

Project Scope: Slurry seal maintenance

Recent Progress:

- Slurry Seal packet submitted to City of Sioux Falls

Imminent To-Do List:

- City of SF to administer bid letting (~March)

Estimated Timeline:

- Summer 2024 – slurry application